



STATUS REPORT

MAY 2026

BUFFALO ISD

NEW UPPER JR. HIGH CAMPUS & LOWER JR. HIGH ADDITION



FINANCIAL UPDATE			
UPPER JR. HIGH CAMPUS CONTINGENCIES			
CONSTRUCTION CONTINGENCY BALANCE	\$1,000,000	OWNER CONTINGENCY BALANCE	\$200,000
LOWER JR. HIGH ADDITION CONTINGENCIES			
CONSTRUCTION CONTINGENCY BALANCE	\$300,000	OWNER CONTINGENCY BALANCE	\$100,000
TOTALS			
PROGRAM BUDGET	\$43,961,938	JOB COSTS TO DATE	\$3,076,664

NEW UPPER JR. HIGH CAMPUS ADDITION PICTURES





STATUS REPORT

MAY 2026

BUFFALO ISD

NEW UPPER JR. HIGH CAMPUS & LOWER JR. HIGH ADDITION



PROJECT UPDATES
NEW UPPER JR. HIGH CAMPUS
• SITE UTILITY INSTALLATIONS ARE IN PROGRESS.
• BUILDING PAD INFILL IS IN PROGRESS.
• SITE EXCAVATION IS IN PROGRESS.
• STORM DRAIN INSTALLATIONS ARE SCHEDULED TO BEGIN SOON.
LOWER JR. HIGH ADDITION
• BUILDING PAD WORK IS COMPLETE.
• UNDERGROUND PLUMBING INSTALLATION IS IN PROGRESS.
• GRADE BEAM EXCAVATION IS IN PROGRESS.

LOWER JR. HIGH ADDITION PICTURES

