



STATUS REPORT

JULY 2026

BUFFALO ISD

NEW UPPER JR. HIGH CAMPUS & LOWER JR. HIGH ADDITION



FINANCIAL UPDATE			
UPPER JR. HIGH CAMPUS CONTINGENCIES			
CONSTRUCTION CONTINGENCY BALANCE	\$894,280	OWNER CONTINGENCY BALANCE	\$200,000
LOWER JR. HIGH ADDITION CONTINGENCIES			
CONSTRUCTION CONTINGENCY BALANCE	\$300,000	OWNER CONTINGENCY BALANCE	\$100,000
TOTALS			
PROGRAM BUDGET	\$43,961,938	JOB COSTS TO DATE	\$4,856,209

NEW UPPER JR. HIGH CAMPUS & LOWER JR. HIGH ADDITION PICTURES





STATUS REPORT

JULY 2026

BUFFALO ISD

NEW UPPER JR. HIGH CAMPUS & LOWER JR. HIGH ADDITION



PROJECT UPDATES
SITE
• WEST SIDE PAVING AND SLOPE SELECT FILL LIFTS ARE IN PROGRESS. • NORTH PARKING LOT CONCRETE POURS ARE IN PROGRESS. • EAST SIDE UTILITY AND STORM DRAINAGE WORK ARE IN PROGRESS.
NEW UPPER JR. HIGH CAMPUS
• BUILDING PAD CEMENT STABILIZATION IS COMPLETE. • BUILDING PAD SELECT FILL LIFTS ARE COMPLETE. • SECTIONS A5 AND A6 UNDERGROUND PLUMBING INSTALLATIONS ARE IN PROGRESS. • SECTIONS A5 AND A6 GRADE BEAM EXCAVATIONS ARE IN PROGRESS.
LOWER JR. HIGH ADDITION
• BUILDING FOUNDATION WORK IS COMPLETE. • METAL BUILDING WORK IS SCHEDULED TO BEGIN SOON.

NEW UPPER JR. HIGH CAMPUS & LOWER JR. HIGH ADDITION PICTURES

