

# BUFFALO ISD

## NEW UPPER JR. HIGH CAMPUS & LOWER JR. HIGH ADDITION

### CONSTRUCTION UPDATE

- WEST SIDE OF THE BUILDING EXCAVATION IS IN PROGRESS.
- AREAS A1, A3, AND A5 BUILDING PAD LIFT INSTALLATIONS ARE IN PROGRESS.
- NORTH END PARKING LOT GRADING IS IN PROGRESS.
- HWY 164 NEW DRIVE TREES AND BUSH CLEARING ARE IN PROGRESS.



### COST SUMMARY

UPPER JR. HIGH CAMPUS CONTINGENCIES	
Construction Contingency Balance:	\$1,000,000
Owner Contingency Balance:	\$200,000
LOWER JR. HIGH ADDITION CONTINGENCIES	
Construction Contingency Balance:	\$300,000
Owner Contingency Balance:	\$100,000
TOTALS	
Total Budget:	\$43,961,938
Total Completed & Stored To Date:	\$1,263,968
Percentage Complete:	03%



DIFFERENT FROM THE GROUND UP



**GALLAGHER**  
A CUMMING GROUP COMPANY