



STATUS REPORT

JUNE 2026

BUFFALO ISD

NEW UPPER JR. HIGH CAMPUS & LOWER JR. HIGH ADDITION



FINANCIAL UPDATE			
UPPER JR. HIGH CAMPUS CONTINGENCIES			
CONSTRUCTION CONTINGENCY BALANCE	\$1,000,000	OWNER CONTINGENCY BALANCE	\$200,000
LOWER JR. HIGH ADDITION CONTINGENCIES			
CONSTRUCTION CONTINGENCY BALANCE	\$300,000	OWNER CONTINGENCY BALANCE	\$100,000
TOTALS			
PROGRAM BUDGET	\$43,961,938	JOB COSTS TO DATE	\$3,694,121

NEW UPPER JR. HIGH CAMPUS & LOWER JR. HIGH ADDITION PICTURES





STATUS REPORT

JUNE 2026

BUFFALO ISD

NEW UPPER JR. HIGH CAMPUS & LOWER JR. HIGH ADDITION



PROJECT UPDATES
NEW UPPER JR. HIGH CAMPUS
• WEST SIDE OF THE BUILDING PAD MONITORING IS NEARING COMPLETION. • FOUNDATION CEMENT STABILIZATION IS IN PROGRESS. • SELECT FILL LIFTING IS SCHEDULED TO BEGIN SOON. • GRADE BEAMS AND UNDERGROUND PLUMBING INSTALLATIONS ARE SCHEDULED TO BEGIN SOON.
LOWER JR. HIGH ADDITION
• GRADE BEAM POURS ARE SCHEDULED TO BEGIN SOON.
SITE
• EAST-SIDE SLOPE REVEGETATION INSTALLATION IS COMPLETE. • NORTH PARKING LOT SITE UTILITY INSTALLATIONS ARE IN PROGRESS. • PARKING LOT AND FIRE LANE CEMENT STABILIZATION ARE IN PROGRESS. • PARKING LOT POURS ARE IN PROGRESS.

NEW UPPER JR. HIGH CAMPUS & LOWER JR. HIGH ADDITION PICTURES

