

# BUFFALO ISD

## NEW UPPER JR. HIGH CAMPUS & LOWER JR. HIGH ADDITION

### CONSTRUCTION UPDATE

#### NEW UPPER JR. HIGH CAMPUS

- FILL DIRT WORK IS IN PROGRESS.
- BUILDING PAD LIFTS ARE IN PROGRESS.
- INSTALLATION OF THE FOOTBALL FIELD WATERLINE IS IN PROGRESS.
- STORM DRAIN INSTALLATION IS SCHEDULED TO BEGIN SOON.

#### LOWER JR. HIGH ADDITION

- BUILDING PAD LIFTS ARE IN PROGRESS.
- SITE UTILITY INSTALLATIONS ARE IN PROGRESS.

#### NEW UPPER JR. HIGH CAMPUS



### COST SUMMARY

UPPER JR. HIGH CAMPUS CONTINGENCIES	
Construction Contingency Balance:	\$1,000,000
Owner Contingency Balance:	\$200,000
LOWER JR. HIGH ADDITION CONTINGENCIES	
Construction Contingency Balance:	\$300,000
Owner Contingency Balance:	\$100,000
TOTALS	
Total Budget:	\$43,961,938
Total Completed & Stored To Date:	\$2,098,185
Percentage Complete:	04%

#### LOWER JR. HIGH ADDITION



DIFFERENT FROM THE GROUND UP