STATUS REPORT

AUGUST 2026

BUFFALO ISD

NEW UPPER JR. HIGH CAMPUS & LOWER JR. HIGH ADDITION

FINANCIAL UPDATE			
UPPER JR. HIGH CAMPUS CONTINGENCIES			
CONSTRUCTION CONTINGENCY BALANCE	$894,280	OWNER CONTINGENCY BALANCE	$200,000
LOWER JR. HIGH ADDITION CONTINGENCIES			
CONSTRUCTION CONTINGENCY BALANCE	$300,000	OWNER CONTINGENCY BALANCE	$65,805
TOTALS			
PROGRAM BUDGET	$43,961,938	JOB COSTS TO DATE	$7,830,099

NEW UPPER JR. HIGH CAMPUS & LOWER JR. HIGH ADDITION PICTURES








STATUS REPORT

AUGUST 2026

BUFFALO ISD

NEW UPPER JR. HIGH CAMPUS & LOWER JR. HIGH ADDITION

PROJECT UPDATES
SITE
• NORTH PARKING LOT POURS ARE COMPLETE.
• UPPER CAMPUS FIRE LANE WORK IS IN PROGRESS.
• STORM DRAINAGE INSTALLATIONS ARE IN PROGRESS.
• SOUTH SIDE PARKING LOT SELECT FILL LIFT IS IN PROGRESS.
NEW UPPER JR. HIGH CAMPUS
• SECTION A5 SLAB AND GRADE BEAM POURS ARE SCHEDULED TO BEGIN SOON.
• A5 UNDERGROUND PLUMBING AND ELECTRICAL INSTALLATIONS ARE COMPLETE.
• BUILDING WINGS UNDERGROUND ELECTRICAL AND PLUMBING INSTALLATIONS ARE IN PROGRESS.
• PRE-ENGINEERED METAL BUILDING WORK IS SCHEDULED TO BEGIN SOON.
LOWER JR. HIGH ADDITION
• SLOPE STRUCTURAL STEEL MODIFICATIONS ARE IN PROGRESS.
• CONCRETE MASONRY UNIT WALL ERECTIONS ARE SCHEDULED TO BEGIN SOON.

NEW UPPER JR. HIGH CAMPUS & LOWER JR. HIGH ADDITION PICTURES





